

NORTH EASTERN ELECTRIC POWER CORPORATION LIMITED
FINANCIAL PROGRESS REPORT CUM CASH FLOW STATEMENT, DURING NOVEMBER, 30ST 2024 (PROVISIONAL)

(Rs. In Lakh)																			
SL.	NAME OF PROJECT	Latest approved/proposed estimated project cost	Target 2017-18 (MOU Excellent)	RECEIPT OF FUND						EXPENDITURE						Balance of Expenditure from Internal Resource (IR)			
				AS ON 31.03.2024		2024-25		During April (30.11.2024)	AS ON 30.11.2024		UPTO 31.03.2024 (Provisional)	DURING 2024-25					TOTAL AS ON 30.11.2024 (11+15)		
				Govt. BS	Sub-ordinate loan	Bond /DONER	ECB		STL/TL	Govt. BS		LIC	TOTAL RECEIPT	Opening balance as on 31st October' 2024	During November (30.11.2024)			Upto. 30.11.2024 (11+12+13+14)	
															Construction				O&M
1	2	3	4	4	5	6	7	8	9	10	11	12	13	14	15	16	17 = (10 -16)		
A O & M : CAPEX																			
1	Kopili H.E.Project (200 MW)		7085.52							0	4828.01				0.00	4828.01	(4828.01)		
	Kopili H.E.Project (50 MW)									0	14592.25				0.00	14592.25	(14592.25)		
	Kopili H.E.Project (25 MW)									0	25183.97				0.00	25183.97	(25183.97)		
2	Doyang H.E.Project		1742.00							0	80564.14	112.00		34.00	146.00	80710.14	(80710.14)		
3	Panyor Lower H.P.S.		2957.97			7800.00			7800.00	7800.00	171850.65	1039.00		233.00	1272.00	173122.65	(165322.65)		
4	Assam Gas Based Power Station		2186.00			3800.00			3800.00	3800.00	195912.83	2044.00		40.00	2084.00	197996.83	(194196.83)		
5	Agartala Gas Turbine Power Station		4358.00							0	59314.55	2497.00			2497.00	61811.55	(61811.55)		
6	TGBPS		0.00							0	19338.79	1424.00		60.00	1484.00	20822.79	(20822.79)		
7	Pare HEP Station									0	23500.29	301.00		243.00	544.00	24044.29	(24044.29)		
8	Kameng HEP Station									0	7242.00	0.00			0.00	7242.00	(7242.00)		
9	Tuirial H.E. Station									0	18680.27	249.00		42.00	291.00	18971.27	(18971.27)		
10	Corporate & Other Offices		5545.51							0	13851.54	447.00		232.00	679.00	14530.54	(14530.54)		
	TOTAL - A		23875.00	0.00	0.00	11600.00	0.00	0.00	11600.00	11600.00	634859.29	8113.00		884.00	8997.00	643856.29	(632256.29)		
B CONSTRUCTION: CAPEX																			
1	Kameng H.E.Project	840447.00	91419.00	87170.00	219145.47	(56885.29)		87170.00	162260.18	499048.12	840447.00	1900.00		100.00	2000.00	842447.00	(343398.88)		
					218507.67	35735.27	(4625.00)		249617.94										
2	Pare H.E Project	165674.00	19308.00	20620.25	30000.00	5300.00		20620.25	35300.00	85708.23	165674.00				0.00	165674.00	(79965.77)		
					33383.29	(3595.31)			29787.98										
3	Tripura Gas Turbine Project.	106224.00	6829.00		1194.83	2100.00			3294.83	3294.83	106224.00				0.00	106224.00	(102929.17)		
					0.00				0.00										
4	Tuirial H.E.Project.	142247.00	17972.00	16404.00	29196.42			16404.00	29196.42	118180.87	142247.00				0.00	142247.00	(24066.13)		
				0.00	29196.42			29196.42											
					6646.53	3692.52			10339.05										
					36737.50	(3692.52)			33044.98										
5	Agartala Gas Turbine Ext.Project	36525.00	841.00		0.00	5100.00	0.00		5100.00	5100.00	36525.00				0.00	36525.00	(31425.00)		
6	Kopili Power Station (25 MW)	0.00	11600.00							0.00	4263.08	448.00		0.00	448.00	4711.08	(4711.08)		
7	Kopili Power Station (50 MW)	27774.00								0.00	12498.38	8886.00		0.00	8886.00	21384.38	(21384.38)		
8	Kopili RR&M (200 MW)	82412.00	11600.00		98000.00	(6000.00)			92000.00	92000.00	117015.39	1505.00		0.00	1505.00	118520.39	(26520.39)		
C S & I SCHEMES/PIPELINE PROJECTS:																			
										0.00									
1	i) S & I Guwahati/others		=1561.00	1737.84	276.38	2014.22	1737.84	276.38	2014.22	128.86	0.00				0.00	128.86	(5988.23)		
	ii) Manipur S & I									0.00	0.00				0.00	0.00			
	iii)Salim S&I									4.48	0.00				0.00	4.48			
	iv) Upper Siang Stage II									616.33	0.00				0.00	616.33			
	v) S & I Leh									2.62	0.00				0.00	2.62			
	vi) S&I Bichum Basin									253.52	0.00				0.00	253.52			
	vii) S&I Rupa									133.17	0.00				0.00	133.17			
	viii) Kurung HEP (AP) Upfront fee									1419.95	238.00	74.00			312.00	1731.95			
	ix) Wah Umiam Stage-III (85 MW)									4689.13	253.00	101.00			354.00	5043.13			
	x) Melling S&I									108.40	0.00				0.00	108.40			
										(20.01)	0.00			0.00	(20.01)	(13.37)			
	xii) ED, Arunachal									13.37	0.00				0.00		13.37		
	xiii) Nafra HEP (120 MW), Arunachal									29.52	0.00				0.00		29.52		
	xiv) Tato-II HEP (700 MW)				15000.00	7500.00			22500.00	28034.24	1379.90	719.00		2098.90	30133.14				
	xv) Tato-I HEP (240 MW)								1765.27	3360.89	217.00	181.00		398.00	3758.89				
	xvi) Heo HEP (240 MW)								1905.35	1905.35	3722.90	103.00	140.00		243.00	3965.90	(2060.55)		
	xvii)Naying											0.00			0.00		(217.00)		
	xviii)300MW Grid Solar PV Project- Bikaner								17088.00	17088.00	0.00	17305.00	0.00		17305.00	17305.00			
2	Tipaimukh H.E.Project	0.00	408.00					408.00		408.00	1849.23				0.00	1849.23	(1441.23)		
3	Tuivai H.E.Project	0.00	2000.00					2000.00		2000.00	2254.01				0.00	2254.01	(254.01)		
D R.E PROJECTS OWNED:																			
																0.00			
1	Solar PP, TGBPP	4698.00	10.00		560.00				560.00	1568.00	3841.74				0.00	3841.74	(2273.74)		
					1008.00				1008.00										
2	Solar PP, Lanka	1600.00	1122.00							0.00	0.00				0.00	0.00	0.00		
3	Solar PP, KHEP		1802.00							0.00	0.00				0.00	0.00	0.00		
	TOTAL - (B+C+D)		168164.00	157536.51	689379.71	(21145.33)	(4625.00)	157536.51	695044.38	852580.89	1475336.20	32234.90	1215.00	100.00	33549.90	1508886.10	(656305.21)		
	Short term Loan: State Bank of India				30000.00				10000.00	10000.00	0.00	0.00			0.00	0.00	10000.00		
	GRAND TOTAL		192039.00	157536.51	719379.71	(9545.33)	(4625.00)	157536.51	716644.38	874180.89	2110195.49	40347.90	1215.00	984.00	42546.90	2152742.39	(1278561.50)		